

**Revised Schedule B as per corrigendum no. SASB/NIT/Works/818/2016/09  
dated 28.01.2016.**

**SCHEDULE – B (FINANCIAL BID)**

**“ B- a “ FABRICATION AND SUPPLY OF 200 No. EUROPEAN TYPE TOILETS**

*(Rate to be quoted in Rupees both in words and figures, inclusive of all taxes/ levies and FOR destination (Baltal/ Chandanwari))*

#	Specifications			Rate To Be Quoted		Total Amount
		Unit	Qty	(in figures)	(in words)	
<b>PART – A ( FABRICATION)</b>						
1	Structural steel work welded in built-up section truss and framed work including cutting, hosting and fixing in position including nuts and bolts of required size with washers etc complete conforming to ISI Specification.  i. <b>Base frame and superstructure.</b> MS Tee 50x50x6mm MS Angle 40x40x6mm MS Plate 150x150x6mm MS Plate 100x100x6mm	Kg	9200			
	MS Pipe 25mm square MS Pipe 55x20x45mm	Kg	8400			
	12x40mm = 12 nos. 10x50mm = 08 nos. 10x65mm = 25 nos. 10x65mm = 06 nos. (CSK) 6x50mm = 06 nos. <b>= 57 nos.</b> = 2.8 kg's (for one Toilet) for 200 Toilets European Type = <b>560 kgs</b>	kg	560			
2	Providing and fixing of Aluminum chequered sheet 2 mm thick for flooring	kg	1300			
3	Providing and fixing Pre-coated corrugated coloured sheet galvanized iron PPGL – 0.60mm thick for side wall panels and roofing with required no. of self driven screws with POP rivets (5x20mm) not more than 300 mm spacing. For Schedule B (Financial Bid)“B-a, B-b and B-c” item 3	sqm	1968.			
4	Providing and fixing of <b>PVC Waste Coupling</b> at floor level 31mm (heavy duty).	No.	200			
5	Providing and fixing ISI mark M.S. pressed Butt Hings bright finished with necessary screw etc complete (100mm x 58mm x1.9mm) (3 nos. per toilet)	No.	600			
6	Providing and fixing ISI mark oxidized M.S. Sliding door bolt with necessary screw etc complete (130mm x 16mm) (2 nos. per toilet)	No	400			
7	Providing and fixing ISI mark oxidized M.S. handle with necessary screw etc complete (100mm) (2 nos. per toilet)	Each	400			

8	Applying priming coat with ready mixed red oxide zinc chromate primer of approved brand and manufacture on steel structure of toilets.	sqm	188			
9	Painting with Synthetic enamel paint grey colour on steel Structure of toilets	sqm	188			
10	Carriage of material from manufacturing unit by Mechanical transport up to Yatra Base Camp. a) Domail (Baltal) – 102 kms from Srinagar b) Chandanwari – 61 kms from Khanabal	No. No.	120 80			
TOTAL COST OF PART – A =						
<b>PART – B (SUPPLY OF STAINLESS STEEL WC (EUROPEAN TYPE) AND PVC CISTERN WITH ACCESSORIES)</b>						
11	Supply of Stainless Steel European type water closet, floor mounting pan S. Trap Model no. BSE WCS – 307 (WEIGHING 7.200 kg) ISI Marked (Blue Star) including fixing with necessary stainless steel nuts and bolts.	No.	200			
12	Supply of P.V.C low level flushing cistern with manually controlled device (handle level) conforming to IS: 7231, with all fittings and fixtures complete: 10 litre capacity white	No.	200			
13	Supply of solid plastic seat with lid for pedestal type W.C. Pan of approved ISI specification complete. : white solid seat with lid	No.	200			
TOTAL COST OF PART – B =						
<b>GRAND TOTAL OF PART A+B =</b>						

Signature of the Bidder  
(with seal)

Date: \_\_\_\_\_

Name: \_\_\_\_\_

Address: \_\_\_\_\_

Designation: \_\_\_\_\_

**“B-b” FABRICATION AND SUPPLY OF 225 TOILETS WITH INDIA TYPE (WATER CLOSET)**

(Rate to be quoted in Rupees both in words and figures, inclusive of all taxes/ levies and FOR destination (Baltal/ Chandanwari))

#	Specifications			Rate to be quoted	
		Unit	Quantity	(in words & figures)	Total Amount
<b>PART – A (FABRICATION )</b>					
1	Structural steel work welded in built-up section truss and framed work including cutting, hosting and fixing in position including nuts and bolts of required size with washers etc complete conforming to ISI Specification.  i. <b><u>Base frame and superstructure.</u></b> MS Tee 50x50x6mm MS Angle 40x40x6mm MS Plate 150x150x6mm 100x100x6mm	kg	10350		
	MS Pipe 25mm square MS Pipe 55x20x45mm	kg	9450		
	Zinc coated (Non Rusting) nuts and bolts 12x40mm = 12 nos. 10x50mm = 08 nos. 10x65mm = 25 nos. 10x65mm = 06 nos. (CSK) 6x50mm = <u>06 nos.</u> <b>= 57 nos.</b> = 2.8 kg's (for one Toilet) for 225 Toilets Indian Type = <b>630 kgs</b>	kg	630		
2	Providing and fixing of Aluminum chequered sheet 2 mm thick for flooring	kg	1462.5		
3	Providing and fixing Pre-coated corrugated coloured sheet galvanized iron PPGI – 0.60mm thick for side wall panels and roofing with required no. of self driven screws with POP rivets (5x20mm) not more than 300 mm spacing. For Schedule B (Financial Bid)“B-a, B-b and B-c” item 3	Sqm	2214		
4	Providing and fixing of <b>PVC Waste Coupling</b> at floor level 31mm (heavy duty).	No.	225		
5	Providing and fixing ISI mark M.S. pressed Butt Hings bright finished with necessary screw etc complete (100mm x 58mm x 1.9mm) (3 nos. per toilet)	Each	675		
6	Providing and fixing ISI mark oxidized M.S. Sliding door bolt with necessary screw etc complete (130mm x 16mm) (2 nos. per toilet)	Each	450		
7	Providing and fixing ISI mark oxidized M.S. handle with necessary screw etc complete (100mm) (2 nos. per toilet)	Each	450		
8	Applying priming coat with ready mixed red oxide zinc chromate primer of approved brand and manufacture on steel structure of toilets.	Sqm	211.50		

9	Painting with Synthetic enamel paint grey colour on steel Structure of toilets	Sqm.	211.50		
10	Carriage of material from manufacturing unit by Mechanical transport up to Yatra Base Camp. a) Domail (Baltal) – 102 kms from Srinagar b) Chandanwari – 61 kms from Khanabal	No. No.	170 55		
TOTAL COST OF PART – A =					
<b>PART – B (SUPPLY OF STAINLESS STEEL WC (INDIAN TYPE))</b>					
11	Supply of Stainless steel W. C. pan ISI mark Indian type (Orissa pattern) 590mmx490mm (weighing 2.70 kg and of 1.12mm thick stainless steel sheet) including fixing with necessary stainless steel nuts and bolts	No.	225		
TOTAL COST OF PART – B =					
<b>GRAND TOTAL OF PART A+B =</b>					

Signature of the Bidder  
(with seal)

Date: \_\_\_\_\_

Name: \_\_\_\_\_

Address: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Designation: \_\_\_\_\_

\_\_\_\_\_

**“B-c “ FABRICATION AND SUPPLY OF 140 BATH’s**

*(Rate to be quoted in Rupees both in words and figures, inclusive of all taxes/ levies and FOR destination (Baltal/ Chandanwari))*

#	Specifications	Rate			
		Unit	Quantity	Rs. (in figures)	Rs. (in words)
1	Structural steel work welded in built-up section truss and framed work including cutting, hosting and fixing in position including nuts and bolts of required size with washers etc complete conforming to ISI Specification. <b>i. <u>Base frame and superstructure.</u></b> MS Tee 50x50x6mm MS Angle 40x40x6mm MS Plate 150x150x6mm 100x100x6mm	KG	6440		
	MS Pipe 25mm square MS Pipe ERW 55x20x45mm	KG	5880		
	12x40mm = 12 nos. 10x50mm = 08 nos. 10x65mm = 25 nos. 10x65mm = 06 nos. (CSK) 6x50mm = 06 nos. <b>= 57 nos.</b> = 2.8 kg's (for one Bath) for 140 Baths = <b>392 kgs</b>	KG	392		
2	Providing and fixing of Aluminum chequered sheet 2 mm thick for flooring	KG	910		
3	Providing and fixing of PVC Waste Coupling at floor level 31mm (heavy duty).	No.	140		
4	Providing and fixing Pre-coated corrugated coloured sheet galvanized iron PPGI – 0.60mm thick for side wall panels and roofing with required no. of self driven screws with POP rivets (5x20mm) not more than 300 mm spacing. For Schedule B (Financial Bid)“B-a, B-b and B-c” item 3	Sqm	1378		
5	Providing and fixing ISI mark M.S. pressed Butt Hings bright finished with necessary screw etc complete (100mm x 58mm x1.9mm) (3 nos. per toilet)	Each	420		
6	Providing and fixing ISI mark oxidized M.S. Sliding door bolt with necessary screw etc complete (130mm x 16mm) (2 nos. per toilet)	Each	280		
7	Providing and fixing ISI mark oxidized M.S. handle with necessary screw etc complete (100mm) (2 nos. per toilet)	Each	280		
8	Providing and fixing of Stainless Steel Hanger/ Hanging Clip inside the Bathroom.	No	140		
9	Providing and fixing of Stainless Steel Soap Case fixed with necessary screws inside the Bathroom.	No	140		

10	Applying priming coat with ready mixed red oxide zinc chromate primer of approved brand and manufacture on steel structure of toilets.	sqm	131.6		
11	Painting with Synthetic enamel paint grey colour on steel Structure of toilets	sqm	131.6		
12	Carriage of material from manufacturing unit by Mechanical transport up to Yatra Base Camp. a) Domail (Baltal) – 102 kms from Srinagar b) Chandanwari – 61 kms from Khanabal	No. No.	100 40		
TOTAL COST =					

Total (B-a+B-b+B-c)	
---------------------	--

Signature of the Bidder  
(with seal)

Date: \_\_\_\_\_

Name: \_\_\_\_\_

Address: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Designation: \_\_\_\_\_

\_\_\_\_\_